GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33584

ENGIE

GAS safe REGISTER

57456

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
VOS ACCOMMODATION
ENGLEE CRESCENT
SHEFFIELD
S10 3EA

Contract Number VOS
Customer Name ENGIE
Site Address ENGLEE VILLAGE CRESCENT C
Postcode SHEFFIELD S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CRESCENT C	BOILER	BAXI LEGEND QUNA PRO 45	1111702250530	—	RS
2	YES	SERVICE		BOILER.	BAXI LEGEND QUNA PRO 45	1111702250520	—	RS
3	YES	SERVICE		DHW HEATER	ARISTON CLAS 60/200	1911010225	—	RS
4	YES	SERVICE		DHW HEATER.	ARISTON CLAS 60/200	1911010225	—	RS

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas Installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES.

Ventilation

Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1326	Required (Calculated)	0
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 1326	Required (Calculated)	0
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)		NA.

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA.
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	64	66	55	56.
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES.
Heat net input rating data (kW)	43	43	62.2	62.2

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	43	43	62.2	62.2
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA
Gas rating measured (kW/h / NA)	NA	NA	NA	NA.
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA.
Net flue gas temperature (gross less ambient) (°C)	52	53	30	31
Oxygen (O_2 %)	4.9	5.2	5.4	5.4
Carbon Monoxide (CO)(ppm)	60	45	68	80

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	9.0	9.0	8.8	8.8
Excess Air (%)	81.0	33.2	34.5	34.8
CO/CO_2 Ratio	0.0007	0.0005	0.0008	0.0009
Gross Efficiency (%)	98.7	98.7	100.0	100.1
CO flue dilution (ppm)	NA	NA	NA	NA.
Standing pressure (mbar)	20.1	20.1	20.1	20.1
Working pressure (mbar)	18.2	18.2	18.1	18.1
Is appliance safe for use (Yes/No)	YES	YES	YES	YES

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO
Test Instrument	ANOSPM1 V300
Test Instrument serial number	V300JQES390.

Worksheet No (if used)	26164070
Checked by (office use)	
Entered on database	YES.

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 22/5/20

Signature [redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer